



Measure E Bond Program Columbia College Projects *CONSTRUCTION UPDATE* *APRIL 3, 2009*

PUBLIC SAFETY CENTER

1. Work performed during week of 3/30/09

- a. Continued installing owner furnished equipment.
- b. Worked on punch list items.
- c. Finished installing furniture.
- d. Trained on building's MEP systems.

2. Work anticipated for week of 4/6/09:

- a. Finish working on punch list items.
- b. Finish installing owner furnished equipment.
- c. Terminate audio cable and equipment.
- d. Ribbon cutting ceremony.



MADRONE WELDING LAB

1. Work performed during week of 3/30/09:

- a. Started pulling electrical wire.
- b. Started installing door hardware.
- c. Installed counter tops.
- d. Connected radiant heaters in Auto Shop.
- e. Installed electrical switchgear.
- f. Continued roughing-in exposed conduit.
- g. Finished installing glazing.
- h. Continued installing gas piping in Welding Lab.

2. Work anticipated for week of 4/6/09:

- a. Start installing light fixtures.
- b. Continue installing door hardware.
- c. Connect electrical switchgear.
- d. Continue pulling electrical wire.
- e. Finish painting exposed conduit and ductwork.
- f. Continue installing gas piping in Welding Lab.



Hooking up Radiant Heaters

SITE POWER INFRASTRUCTURE PROJECT

1. **Work performed during week of 3/30/09:**
 - a. Finished installing fencing around transformers.
 - b. Started excavating trench and placing conduits east of Toyon building.
2. **Work anticipated for week of 4/6/09:**
 - a. Pull Wire.
 - b. Finish placing conduits and backfill trench east of Toyon building.



Excavating Trench North of Sequoia

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 3/30/09:**
 - a. Drilled piers.
 - b. Started cutting pads for buildings A, B, D and E.
 - c. Continued excavating and installing storm drain and sanitary sewer piping north of LRC.
 - d. Finished cutting pad for building "C".
 - e. Continued excavating and installing site electrical conduit.
2. **Work anticipated for week of 4/6/09:**
 - a. Continue excavating and installing storm drain, sewer, water and gas piping.
 - b. Start excavating footings at building "C".
 - c. Finish cutting pads at buildings A, B, D & E.
 - d. Continue excavating and installing site electrical conduit.



ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



- Access:** Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
- Noise:** Heavy equipment operation.
- Parking:** No student parking at Child Development Center.
- Water off:** None this week.
- Odors:** None this week.
- Dust:** Dust from excavating.
- Power outages:** Complete Power Outage Sunday, April 12, 2009

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

