



**Measure E Bond Program  
Columbia College Projects  
CONSTRUCTION UPDATE**  
*APRIL 10, 2009*

---

**PUBLIC SAFETY CENTER**

**1. Work performed during week of 4/6/09**

- a. Ribbon cutting ceremony.
- b. Finished installing owner furnished equipment.
- c. Worked on punch list items.

**2. Work anticipated for week of 4/13/09:**

- a. Finish working on punch list items.



**At the Ribbon Cutting Ceremony**

---

**MADRONE WELDING LAB**

**1. Work performed during week of 4/6/09:**

- a. Continued pulling electrical wire.
- b. Continued installing door hardware.
- c. Continued roughing-in exposed conduit.
- d. Continued installing gas piping in Welding Lab.

**2. Work anticipated for week of 4/13/09:**

- a. Start installing light fixtures.
- b. Finish installing door hardware.
- c. Connect electrical switchgear.
- d. Continue pulling electrical wire.
- e. Finish painting exposed conduit and ductwork.
- f. Continue installing gas piping in Welding Lab.



**Front Side View**

## SITE POWER INFRASTRUCTURE PROJECT

### 1. Work performed during week of 4/6/09:

- a. Finished placing conduits east of Toyon.
- b. Pulled wire.
- c. Powered transformers.

### 2. Work anticipated for week of 4/13/09:

- a. Install pull box in front of Toyon.
- b. Clean up.
- c. Landscaping.
- d. Re-pave trenched areas.



**Excavating Electrical Trench East of Toyon**

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

### 1. Work performed during week of 4/6/09:

- a. Finished building pads for buildings B & C.
- b. Laid out foundation for buildings B & C.
- c. Continued excavating and installing storm drain and sanitary sewer piping.
- d. Continued excavating and installing site electrical conduit.
- e. Started excavating trenches for fire water system.

### 2. Work anticipated for week of 4/13/09:

- a. Continue excavating and installing storm drain, sewer, water and gas piping.
- b. Start excavating footings at buildings B & C.
- c. Finish building pads at buildings A & E.
- d. Continue excavating and installing site electrical conduit.



**Excavating Fire Water Trench at Building "C"**

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Child Development Center.
<b>Water off:</b>	None this week.
<b>Odors:</b>	None this week.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

