



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE
APRIL 17, 2009**

PUBLIC SAFETY CENTER

1. **Work performed during week of 4/13/09:**
 - a. Worked on punch list items.
2. **Work anticipated for week of 4/20/09:**
 - a. Move into building.



At the Ribbon Cutting Ceremony

MADRONE WELDING LAB

1. **Work performed during week of 4/13/09:**
 - a. Started installing light fixtures.
 - b. Continued pulling electrical wire.
 - c. Finished installing door hardware.
 - d. Continued roughing-in exposed conduit.
 - e. Assembled electrical panels.
 - f. Connected electrical switchgear.
2. **Work anticipated for week of 4/20/09:**
 - a. Continue installing light fixtures.
 - b. Finish painting exposed conduit and ductwork.
 - c. Finish installing gas piping in Welding Lab.
 - d. Finish grading site.
 - e. Finish roughing-in exposed conduit.



The Welding Lab

SITE POWER INFRASTRUCTURE PROJECT

1. Work performed during week of 4/13/09:

- a. Install pull box in front of Toyon.
- b. Clean up.
- c. Landscaping.
- d. Started paving trenched areas.
- e. Pulled wire.

2. Work anticipated for week of 4/20/09:

- a. Finish paving.
- b. Clean up.



Installing Electrical Pull Boxes

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 4/13/09:

- a. Placed rebar cages and pour piles at buildings B & C.
- b. Continued excavating and installing site electrical conduit.
- c. Continued excavating trenches for fire water system.
- d. Installed fire hydrants.

2. Work anticipated for week of 4/20/09:

- a. Continue excavating and installing storm drain, sewer, water and gas piping.
- b. Start excavating footings at buildings B & C.
- c. Finish building pads at buildings A & E.
- d. Continue excavating and installing site electrical conduit.



Installing Fire Hydrant

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



- Access:** Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
- Noise:** Heavy equipment operation.
- Parking:** No student parking at Child Development Center.
- Water off:** None this week.
- Odors:** None this week.
- Dust:** Dust from excavating.
- Power outages:** None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

