



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 01

JUNE 27, 2008

1. Work performed during week of 6/23/08:

- Started installing foundation rebar the week of 6/16. Work was temporarily put on hold pending rebar test results.
- Finished installing under slab plumbing the week 6/16.
- Formed foundation for east side addition the week of 6/9.
- Finished grading building pad the week of 6/9.
- Installed rebar for repair of existing floor.
- Removed selected roof tiles to locate cause of roof decay.



Demolishing Walls and MEP Systems

2. Work anticipated for week of 6/30/08:

- Finish installing rebar foundation.
- Finish forming exterior wall curbs.
- Layout & form curbs for toilet room #123.
- Pour concrete for repair of existing floor.
- Start interior framing in existing building.



Installing Sub Grade Plumbing

3. Activities that may impact campus operations:

- Access: None this week.
- Noise: Concrete trucks on site 7/1.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Minor dust from hand shoveling in footings.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

