



# Measure E Bond Program

## Public Safety Center

### CONSTRUCTION UPDATE

Issue No. 02

**JULY 3, 2008**

#### 1. Work performed during week of 6/30/08:

- a. Additional rebar was tested and approved.
- b. Finished installing foundation and curb rebar.
- c. Continued forming foundation and exterior curbs for east side addition.
- d. Poured the concrete floor patches and toilet room #123 curb.
- e. Started interior framing.

#### 2. Work anticipated for week of 7/7/08:

- a. Clean loose material from footings.
- b. Finish setting curb forms.
- c. Install exterior curb anchor bolts.
- d. Pour concrete for footings and exterior curbs.
- e. Continue interior framing in existing building.



**Installing Foundation Rebar at the East Side Addition**



**Repairing/Patching Existing Floor**

#### 3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing and hammering, Concrete trucks on site 7/9.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

