



# Measure E Bond Program

## Public Safety Center

### CONSTRUCTION UPDATE

Issue No. 03

**JULY 10, 2008**

**1. Work performed during week of 7/7/08:**

- a. Footing and exterior curb forms were completed.
- b. Poured concrete for footings and exterior curbs.
- c. Stripped concrete forms after concrete pour.
- d. Continued interior framing at existing building.
- e. HVAC ductwork delivered to the site.
- f. Gravel and sand for slab drainage was delivered to the site.

**2. Work anticipated for week of 7/14/08:**

- a. Install gravel, sand and visqueen for new concrete slab.
- b. Install slab reinforcing steel.
- c. Set up concrete forms for concrete slab.
- d. Continue interior framing in existing building.
- e. Start HVAC ductwork installation.



**Forming Foundation for East Side Addition**



**Pouring Concrete for Footings & Curbs**

**3. Activities that may impact campus operations:**

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: slight dust from sand and gravel placement.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

