



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 04

JULY 17, 2008

1. Work performed during week of 7/14/08:

- Installed gravel, sand and visqueen for new slab.
- Installed slab reinforcing steel.
- Set up concrete forms for concrete slab.
- Poured concrete for the new slab.
- Continued interior framing at existing building.
- Saw cut the slab and applied moisture sealer.

2. Work anticipated for week of 7/21/08:

- Install gravel, sand and visqueen for new apparatus bay.
- Install forms and reinforcing steel for apparatus bay.
- Set up concrete forms for interior curbs.
- Pour concrete for new apparatus bay.
- Start framing walls at new addition.
- Continue interior framing in existing building.



Pouring Foundation Slab at the East Side Addition



Installing Slab Bedding & Rebar

3. Activities that may impact campus operations:

- Access: Main road partially blocked by concrete trucks.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: slight dust from sand and gravel placement and grinding concrete.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

