



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 05

JULY 25, 2008

1. Work performed during week of 7/21/08:

- a. Installed gravel, sand, visqueen and reinforcing steel for apparatus bay concrete slab.
- b. Installed anchor bolts and interior curb forms.
- c. Poured concrete for slab and interior curbs.
- d. Started framing exterior walls at addition.

2. Work anticipated for week of 7/28/08:

- a. Continue framing exterior walls at addition.
- b. Remove concrete forms at interior curbs.
- c. Prep for sand/grease separator installation.
- d. Prep for sewer tie-in.
- e. Continue interior framing in existing building.



Finishing Slab at New Apparatus Bay



Forming Walls at the New Addition

3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

