



# Measure E Bond Program

## Public Safety Center

### CONSTRUCTION UPDATE

Issue No. 06

**AUGUST 1, 2008**

#### 1. Work performed during week of 7/28/08:

- Installed gravel, sand, visqueen and reinforcing steel for apparatus bay concrete slab.
- Installed anchor bolts and interior curb forms.
- Poured concrete for slab and interior curbs.
- Started framing exterior walls at addition.

#### 2. Work anticipated for week of 8/4/08:

- Continue framing exterior walls at addition.
- Remove concrete forms at interior curbs.
- Prep for sand/grease separator installation.
- Prep for sewer tie-in.
- Continue interior framing in existing building.



**Framing Exterior Walls at Addition**



**Framing Addition**

#### 3. Activities that may impact campus operations:

- Access: None this week.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: None this week.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

