



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 08

AUGUST 15, 2008

1. Work performed during week of 8/11/08:

- a. Completed exterior framing.
- b. Working on interior framing and mezzanine.
- c. Installed sand/grease separator.
- d. Completed sewer tie-in.
- e. Installed storm water drain.

2. Work anticipated for week of 8/18/08:

- a. Continue framing Interior walls at addition.
- b. Patch road to maintenance yard.
- c. Install roof framing.
- d. Start interior electrical in existing building.
- e. Relocate fire hydrant.



Installing the sand/grease separator

3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: Maintenance parking due to drain line.
- d. Power outages: None this week.
- e. Water off: Relocate fire hydrant on Friday.
- f. Odors: None this week.
- g. Dust: None this week.



View of the north elevation

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

