



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 09

AUGUST 22, 2008

1. Work performed during week of 8/18/08:

- a. Completed interior framing.
- b. Installing roof framing.
- c. Installed temporary road patch at maintenance yard access road.

2. Work anticipated for week of 8/25/08:

- a. Continue roof framing.
- b. Start installing roof sheathing.
- c. Install flag poles (possibly).
- d. Relocate fire hydrant.
- e. Remove existing tile roof (possibly).



Framing exterior walls



Framing interior walls

3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None.
- d. Power outages: None this week.
- e. Water off: Relocate fire hydrant on Saturday.
- f. Odors: None this week.
- g. Dust: Dust from equipment operation & fire hydrant excavation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

