



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 11

SEPTEMBER 05, 2008

1. Work performed during week of 9/01/08:

- Started removing siding at existing building.
- Continued installing roof sheathing.
- Finished framing roof.
- Started installing plumbing.

2. Work anticipated for week of 9/08/08:

- Start installing HVAC system.
- Start installing roof underlayment.
- Continue plumbing installation.
- Finish installing roof sheathing.
- Install flag poles.
- Relocate fire hydrant.
- Install new siding on existing building.
- Complete interior framing.
- Start repairs on existing roof.



Installing Roof Sheathing



Installing Tension Straps

3. Activities that may impact campus operations:

- Access: Columbia College Drive and maintenance yard access partially closed on 9/11 and 9/12.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from equipment operation & fire hydrant excavation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

