



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 12

SEPTEMBER 12, 2008

1. Work performed during week of 9/08/08:

- Started installing HVAC system.
- Started installing new fire hydrant.
- Started installing fire sprinkler system.
- Started roughing-in electrical system.
- Continued removing siding at existing building.
- Continued installing plumbing system.
- Completed roof sheathing installation.

2. Work anticipated for week of 9/08/08:

- Start installing roof underlayment.
- Start installing new siding.
- Complete interior framing.
- Complete fire hydrant installation.
- Continue installing fire sprinkler system.
- Continue plumbing installation.
- Continue installing HVAC system
- Continue roughing-in electrical system.



Installing New Fire Hydrant



Installing HVAC and Fire Sprinkler Systems

3. Activities that may impact campus operations:

- Access: Columbia College Drive and maintenance yard access partially closed on 9/11 to 9/19.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from equipment operation & fire hydrant excavation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

