



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 13

SEPTEMBER 19, 2008

1. Work performed during week of 9/15/08:

- Installed roof underlayment & tile battens.
- Continued installing HVAC system.
- Continued framing interior walls.
- Continued roughing-in electrical system.
- Continued installing fire sprinkler system.
- Continued installing plumbing system.
- Continued installing new fire hydrant and backflow preventer.



Installing New Fire Hydrant & Backflow Preventer

2. Work anticipated for week of 9/22/08:

- Start installing roof tiles.
- Start installing windows.
- Continue interior framing.
- Continue installing fire sprinkler system.
- Continue plumbing installation.
- Continue installing HVAC system
- Continue roughing-in electrical system.



Installing HVAC System

3. Activities that may impact campus operations:

- Access: Road to maintenance yard partially blocked on 9/26 from about 8:00 – 12:00 PM due to delivery of roof tiles.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: Limited at maintenance yard due to off loading of roof tiles on 9/26.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from equipment operation & fire hydrant excavation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

