



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 14

OCTOBER 3, 2008

1. Work performed during week of 9/29/08:

- Delivered roof tiles.
- Started installing windows.
- Started installing siding.
- Continued installing HVAC system.
- Continued roughing-in electrical system.
- Continued installing fire sprinkler system.
- Installed building wrap at exterior walls.
- Finished framing interior walls.
- Primed fascia and rake boards.



Installing siding

2. Work anticipated for week of 10/06/08:

- Start installing roof tiles.
- Finish installing windows.
- Continue installing siding.
- Continue installing fire sprinkler system.
- Continue installing HVAC system.
- Continue roughing-in electrical system.
- Continue roughing-in plumbing system.



Installing Windows

3. Activities that may impact campus operations:

- Access: None this week.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from equipment operation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

