



# Measure E Bond Program

## Public Safety Center

### CONSTRUCTION UPDATE

Issue No. 15

**OCTOBER 17, 2008**

**1. Work performed during week of 10/13/08:**

- a. Continued installing gutters.
- b. Continued installing siding.
- c. Continued installing HVAC system.
- d. Continued roughing-in electrical system.
- e. Continued roughing-in plumbing system.
- f. Poured concrete at front entry and sidewalk.
- g. Painted trim and miscellaneous metals.

**2. Work anticipated for week of 10/20/08:**

- a. Start installing roof tiles.
- b. Continue installing siding.
- c. Continue installing HVAC system.
- d. Continue roughing-in electrical system.
- e. Finish roughing-in plumbing system.



**Installing gutters**

**3. Activities that may impact campus operations:**

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from equipment operation.



**Pouring concrete at the main entry**

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

