



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 16

OCTOBER 24, 2008

1. Work performed during week of 10/20/08:

- a. Started installing roof tiles.
- b. Continued installing gutters.
- c. Continued installing siding.
- d. Continued installing HVAC system.
- e. Continued roughing-in electrical system.
- f. Modified existing shear wall framing.
- g. Delivered ladders.
- h. Finished roughing-in plumbing system.

2. Work anticipated for week of 10/27/08:

- a. Continue installing siding.
- b. Continue installing HVAC system.
- c. Continue roughing-in electrical system.
- d. Finish installing roof tiles
- e. Finish roughing-in plumbing system.
- f. Painting miscellaneous metal, and trim



Installing roof tiles



Installing concrete siding & battens

3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from equipment operation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

