



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 17

OCTOBER 31, 2008

1. Work performed during week of 10/27/08:

- a. Started painting exterior walls.
- b. Continued installing roof tiles.
- c. Continued installing gutters.
- d. Continued installing fiber-cement siding.
- e. Continued installing HVAC system.
- f. Continued roughing-in electrical system.

2. Work anticipated for week of 11/03/08:

- a. Remove existing concrete pad and place new concrete pad in back of building
- b. Continue installing fiber-cement siding.
- c. Continue installing HVAC system.
- d. Continue roughing-in electrical system.
- e. Finish installing roof tiles.



Installing roof tiles



Painting exterior walls & installing roof tiles

3. Activities that may impact campus operations:

- a. Access: None this week.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None this week.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from equipment operation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

