



Measure E Bond Program

Public Safety Center

CONSTRUCTION UPDATE

Issue No. 18

NOVEMBER 7, 2008

1. Work performed during week of 11/3/08:

- Continued painting exterior walls.
- Continued installing downspouts.
- Continued installing fiber-cement siding.
- Continued installing HVAC system.
- Continued roughing-in electrical system.
- Finished installing roof tiles.
- Removed existing concrete pad in back of building.
- Graded and installed base rock for new concrete pad.



Painting exterior walls & installing downspouts

2. Work anticipated for week of 11/10/08:

- Pour new concrete pad in back of building.
- Continue painting exterior walls.
- Continue installing downspouts.
- Continue installing fiber-cement siding.
- Continue installing HVAC system.
- Continue roughing-in electrical system.



Painting exterior walls

3. Activities that may impact campus operations:

- Access: None this week.
- Noise: Sawing, hammering, heavy equipment operation.
- Parking: None this week.
- Power outages: None this week.
- Water off: None this week.
- Odors: None this week.
- Dust: Dust from equipment operation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

