



**Measure E Bond Program  
Columbia College Projects  
CONSTRUCTION UPDATE**  
*SEPTEMBER 25, 2009*

---

**SCIENCE & NATURAL RESOURCES BUILDING**

**1. Work performed during week of 9/21/09:**

- a. Continue clearing site.
- b. Continue excavating site.
- c. Continue removing soil.
- d. Locate existing utilities.

**2. Work anticipated for week of 9/28/09:**

- a. Continue removing soil.
- b. Begin excavating building pad grade.
- c. Begin site utilities trenching.
- d. Begin drilling for geothermal system.



**Clearing and excavating site**



**Removing excavated soil**

---

## CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

### 1. Work performed during week of 9/21/09:

- a. Building A: Continue installing foundation.
- b. Building B: Continue roof framing.
- c. Building C: Continue roof framing.
- d. Building D: Continue wall framing.
- e. Building E: Continue installing roofing, siding and interior utilities.

### 2. Work anticipated for week of 9/28/09:

- a. Building A: Place structural slab.
- b. Building B: Complete roof framing.
- c. Building C: Complete roof framing.
- d. Building D: Continue wall framing.
- e. Building E: Continue installing roofing, siding and interior utilities.



**Building "C" roof framing in progress**



**Building "B" roof framing in progress**

---

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
<b>Noise:</b>	Heavy equipment operation.
<b>Parking:</b>	No student parking at Child Development Center.
<b>Water off:</b>	None.
<b>Odors:</b>	None.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	None.

---

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

