



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
OCTOBER 9, 2009

SCIENCE & NATURAL RESOURCES BUILDING

- 1. Work performed during week of 10/05/09:**
 - a. Complete clearing and excavating site.
 - b. Continue removing soil.
 - c. Continue trenching for site utilities.

- 2. Work anticipated for week of 10/12/09:**
 - a. Continue excavating building pad grade.
 - b. Continue trenching for site utilities.
 - c. Begin layout and excavation for retaining wall.



Compacting site for building pad



Surveying site for building layout

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 10/05/09:**
 - a. Building A: Installed hydronic piping & topping slab.
 - b. Building B: Continue rough in of interior utilities.
 - c. Building C: Continue rough in of interior utilities.
 - d. Building D: Continue wall framing and roof framing.
 - e. Building E: Continue installing roofing, siding and interior utilities.
2. **Work anticipated for week of 10/12/09:**
 - a. Building A: Begin layout and plate for exterior walls.
 - b. Building B: Continue rough in of interior utilities.
 - c. Building C: Continue rough in of interior utilities.
 - d. Building D: Complete wall framing and start roof framing.
 - e. Building E: Begin installing building insulation.



Building "D" wall framing in progress



Building "C" roof framing in progress

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

