



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
FEBRUARY 12, 2010

SCIENCE & NATURAL RESOURCES BUILDING

1. **Work performed during week of 2/8/2010:**
 - a. Continue trenching for geothermal system.
 - b. Continue installing plumbing and electrical under slab.
 - c. Continue placing concrete for building foundation piers
 - d. Continue forming for building slab concrete.
2. **Work anticipated for week of 2/15/2010:**
 - a. Continue forming for building slab.
 - b. Begin installing rebar for building slab.
 - c. Complete installing under slab plumbing and electrical.
 - d. Begin installing vapor barrier and gravel for building slab.



Building slab perimeter forms in progress



Building under slab electrical and plumbing in progress

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. **Work performed during week of 2/8/2010:**
 - a. Building A: Started roofing insulation and drywall installation.
 - b. Building B: Continue installing exterior trim, siding, and roofing.
 - c. Building C: Continue installing exterior trim, siding, and roofing.
 - d. Building D: Continue installing interior utilities and prep for insulation.
 - e. Building E: Complete interior tile work and start installation of acoustical ceiling.
 - f. Site Work: Continue grading for sidewalks.

2. **Work anticipated for week of 2/15/2010:**
 - a. Building A: Continue roofing and drywall installation.
 - b. Building B: Continue installing exterior trim, siding, and roofing.
 - c. Building C: Continue installing exterior trim, siding, and roofing.
 - d. Building D: Complete installation of interior utilities and start insulation installation.
 - e. Building E: Complete acoustical ceiling installation.
 - f. Site Work: Continue grading for sidewalks.



Building E water heater installation in progress



Building "C" drywall installation in progress

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	Dust from excavating.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

