



**Measure E Bond Program
Columbia College Projects
CONSTRUCTION UPDATE**
MARCH 12, 2010

SCIENCE & NATURAL RESOURCES BUILDING

1. **Work performed during week of 3/8/2010:**
 - a. Building steel deliveries in progress.
 - b. Building slab concrete cure in progress.
2. **Work anticipated for week of 3/15/2010:**
 - a. Begin erection of building steel.
 - b. Begin layout and coordination of retaining walls.



Building steel delivered to site



Unloading building steel in progress

CHILD DEVELOPMENT TRAINING & FAMILY CARE SERVICES

1. Work performed during week of 3/8/2010:

- a. Building A: Painting interior and exterior in progress.
- b. Building B: Continue cabinetry installation.
- c. Building C: Complete painting interior and exterior.
- d. Building D: Complete drywall installation.
- e. Building E: Complete installing interior finishes and cabinetry.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.

2. Work anticipated for week of 3/15/2010:

- a. Building A: Continue painting interior and exterior.
- b. Building B: Continue cabinetry installation.
- c. Building C: Complete painting interior and exterior.
- d. Building D: Begin painting interior and exterior.
- e. Building E: Complete installing interior finishes and cabinetry.
- f. Site Work: Continue grading site and placing sidewalks; weather permitting.



Building E large classroom cabinetry installation in progress



Building D roofing installation in progress

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Limited vehicle access between Alder , Madrone, and Learning Reasource Center.
Noise:	Heavy equipment operation.
Parking:	No student parking at Child Development Center.
Water off:	None.
Odors:	None.
Dust:	None.
Power outages:	None.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Avenue, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

