



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of January 31, 2011

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Installation of plumbing, electrical and HVAC installations continues on first and second floors and the roof. The wood roof at the building entry is near complete. Drywall installation is complete on the first floor moving into topping and taping. Second floor drywall is 25% complete. Standing Seam Roofing continues over the wood roof at the entry.

Site work: Rock veneer installations are 75% complete at the stair walls and columns. Roadwork is still on hold as the priorities move to the interior finishes.

Access: Moderate Impact
Noise: Moderate Impact
Parking: Moderate Impact

Utilities: No Impacts
Odors: No Impacts
Dust: No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

