



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of February 7, 2011*

#### SCIENCE AND NATURAL RESOURCES BUILDING

**Work this week:** Installation of plumbing, electrical and HVAC installations continues on first and second floors and the roof. The wood roof at the building entry is complete. Drywall finishes continue on the first floor. Second floor drywall is 50% complete. Exterior doors and storefront glazing continue throughout the building. The standing seam metal roofing continues over the wood roof at the entry. The completion of all roofing areas is nearing completion.

**Site work:** Rock veneer installations are 95% complete at the stair walls and columns. Roadwork is still on hold as the priorities move to the interior finishes.

**Access:** Moderate Impact  
**Noise:** Moderate Impact  
**Parking:** Moderate Impact

**Utilities:** No Impacts  
**Odors:** No Impacts  
**Dust:** No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

