



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of February 28, 2011*

#### SCIENCE AND NATURAL RESOURCES BUILDING

**Work this week:** Mechanical, Plumbing, and Electrical (MEP) wall installations are complete on all floors. MEP in the ceilings continues in preparation for T-Bar dropped ceilings scheduled to start at the end of next week. Drywall installations are complete on all floors, Spray applied texturing is complete on the first floor with second floor in 2 weeks. Finish coats of paint will begin on the first floor next week. All exterior doors; storefront glazing & glass; and roofing are complete. The scaffolding for stucco is being assembled for exterior walls and soffits. Stucco will begin with base coats next week depending on the weather.

**Site work:** Roadwork on the site is still on hold as the priorities stay with the interior finishes. Boom lifts are still be utilized for exterior finishes at the 2<sup>nd</sup> floor walkways.

**Access:** Moderate Impact  
**Noise:** Moderate Impact  
**Parking:** Moderate Impact

**Utilities:** No Impacts  
**Odors:** No Impacts  
**Dust:** No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

