



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of March 7, 2011*

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings continues in preparation for T-Bar dropped ceilings scheduled for next week. Drywall installations are complete on all floors, Spray applied texturing is complete on the first floor with second floor next week. Final coats of paint are being completed on the first floor. Exterior doors; storefront glazing & glass; and roofing are complete. The exterior stucco finishes have begun on the second floor. Lathing for the stucco base is continuing on the first floor.

Site work: Roadwork on the site is still on hold as the priorities stay with the interior finishes. Boom lifts are still being utilized for exterior areas for second floor finishes preventing road work from moving forward.

Access: Moderate Impact
Noise: Moderate Impact
Parking: Moderate Impact

Utilities: No Impacts
Odors: No Impacts
Dust: No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

