



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of March 14, 2011

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings and attics continues. Installation of the T-Bar dropped ceilings have started and will continue on the first floor. Spray applied texturing is complete on the first floor with second floor this week. Final coats of paint are being completed on the first floor. Applications of the exterior stucco finishes continue on the first and second floors. First floor laboratory cabinetry will begin deliveries and installation this week.

Site work: Roadwork on the site is still on hold as the priorities stay with the interior finishes. Boom lifts are still being utilized for exterior areas for second floor finishes preventing road work from moving forward.

Access: Moderate Impact
Noise: Moderate Impact
Parking: Moderate Impact

Utilities: No Impacts
Odors: No Impacts
Dust: No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

