



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of March 28, 2011*

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings and attics continues. Installation of the T-Bar dropped ceilings is complete on the first floor. Casework deliveries and installations will continue on the first floor. Spray applied texturing is complete on the second floor with final coats of interior painting due this week. Stucco finishes on the second floor are complete. The Applications of the exterior stucco finishes continue on the first floor.

Site work: Roadwork on the site is still on hold as the priorities stay with the interior finishes. Boom lifts are still being utilized for exterior areas for second floor access to exterior finishes. The weather continues to interfere with the site work but this will hopefully allow it to dry out to start regrading the roads in April.

Access: Moderate Impact
Noise: Moderate Impact
Parking: Moderate Impact

Utilities: No Impacts
Odors: No Impacts
Dust: No Impacts



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

