



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of April 11, 2011*

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings and attics continues. Installation of the T-Bar dropped ceilings is near complete on the second floor. Casework deliveries and installations will continue on the first and second floors. Stucco finishes on the first floor walls, columns and soffits will continue this week. Low voltage wire pulls have begun and will continue this week in the ceilings.

Site work: Weather hit again last week halting site work temporarily. Clear weather this week will allow site work to proceed again with layout and excavation of edge of road curbs. Some dust may be experienced. Boom lifts are still being utilized for exterior areas for second floor access to exterior finishes. Major road work at the parking area of the main entry will be put off until after the end of the spring semester to avoid impact to the college.

Access: Moderate Impact
Noise: Moderate Impact
Parking: Moderate Impact

Utilities: No Impacts
Odors: No Impacts
Dust: Moderate impacts are anticipated with grading



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

