



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of May 2, 2011

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings, attics, and interior finish continues. Casework installations will continue on the first and second floors. Tile work in the restrooms is being completed on both levels. Stucco finishes on the columns and soffits will continue this week. Low voltage wire pulls will continue this week in the ceilings. High voltage power will be finalized this week providing for permanent power to the building. Mechanical system pumps and motors will begin the start-up process.

Site work: Major road work will begin this week. The main loop road will be impacted or blocked intermittently from demolition and grading at the project entry. Some dust may be experienced. Boom lifts are still being utilized for exterior areas for second floor access to exterior finishes.

Access: Heavy - partial road closures

Noise: Moderate to Heavy

Parking: Moderate Impact

Utilities:

Odors:

Dust:

Planned power interruption on Monday May 2nd

Low Impact

Moderate to heavy impacts from grading



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

