



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of May 9, 2011

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Mechanical, Plumbing, and Electrical (MEP) work in the ceilings, attics, and interior finishes continue. Stucco finishes on the columns and soffits will continue this week. Low voltage wire pulls will continue this week in the ceilings and terminations at the walls and cabinets. The buildings power has been charged and the mechanical system pumps and motors have begin the start-up process.

Site work: Major road work has begun. Concrete curb and gutter formwork will continue this week at the street near Sequoia and in front of Toyon. The main loop road will continue to be impacted or blocked intermittently from demolition and grading at the project entry. Some dust may be experienced. Boom lifts are still being utilized for exterior areas for second floor access to exterior finishes.

Access: Heavy - partial road closures

Noise: Moderate to Heavy

Parking: Moderate Impact

Utilities: No Impact

Odors: Low Impact

Dust: Moderate to heavy impacts from grading



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

