



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of June 20, 2011*

#### SCIENCE AND NATURAL RESOURCES BUILDING

**Work this week:** Mechanical, Plumbing, and Electrical (MEP) start up, sequencing and balancing is in progress. Interior low voltage cabling and terminations will continue this week. The flooring is complete in all areas; the ceiling tiles are being placed in all areas. Exterior painting will be completed this week at the exterior. The concrete topping slab on the second floor decks will be completed this week.

**Site work:** All major road work and walkways have been completed and re-opened to the public. The Toyon Building is accessible to students with some limitations until the new parking and ramps are completed and open. Boom lifts are still being utilized for exterior areas for second floor access to exterior finishes. Landscape grading will continue with minimal dust.

**Access:** Moderate Impact

**Noise:** Moderate Impact

**Parking:** Moderate Impact

**Utilities:** No Impact

**Odors:** Low Impact

**Dust:** Moderate Impact due to landscape grading



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

