



Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of July 18, 2011

SCIENCE AND NATURAL RESOURCES BUILDING

Work this week: Final punch lists are being developed and completed. Furniture is being finalized. Final systems testing for Fire Alarm, Intrusion, MEP controls, etc. are under way. All stair railing has been completed and will be painted this week. Photo voltaic roof strips will begin installation this week and should be completed in 2 weeks.

Site work: The ADA ramp and wall will be completed this week making way to complete the landscape work and DG pathways on the south side of the building. Boom lifts are still being utilized for exterior areas to load furniture to the second floor.

Access: Moderate Impact

Noise: Moderate Impact

Parking: Moderate Impact

Utilities: No Impact

Odors: Low Impact

Dust: Moderate Impact due to landscape grading



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

