

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Calaveras Educational Site:

The property purchase is complete.

Facilities Master Plan (FMP):

Updated draft is under way. Project anticipated final completion date is January 2012.

Manzanita Building:

This project is in the programming phase and will restart once the FMP update has been completed.

Bike Lanes and Pathways:

Project is in the programming phase and will restart once the FMP update has been completed.

Oakdale Educational Site:

The College and the District continue to review possible sites in the Oakdale area for the development of a future outreach facility.

DESIGN PROGRESS

Facilities Office Building:

Project is at the Division of State Architect (DSA) for review and approval. Bid is anticipated for late October pending the DSA review comes back on time.

Secondary Data Center:

Project is in DSA and it is anticipated to bid in January.

Water Tank Replacement:

Project will be submitted to DSA in October with bidding anticipated in January.

CONSTRUCTION PROGRESS

Science and Natural Resources Center:

Construction is complete.

COMPLETED PROJECTS:

- ✓ Bus Service Loop
- ✓ Child Development Center
- ✓ Mahogany (Madrone) Building
- ✓ Pinyon Relocation
- ✓ Public Safety Center
- ✓ Secondary Access Road
- ✓ Science & Natural Resources
- ✓ Site Power Infrastructure



WATER TANK REPLACEMENT PROJECT