

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Calaveras Educational Site:

A construction cost estimate is being developed. Facility Master Plan for site is underway.

Facilities Master Plan (FMP):

Revised draft is under way. Project's anticipated final completion date is April 2012.

Manzanita Building:

This project is in the programming phase and will restart once the FMP update has been completed.

Bike Lanes and Pathways:

This project is in the programming phase and will restart once the FMP update has been completed.

Oakdale Educational Site:

The College and the District continue to review possible sites in the Oakdale area for the development of a future outreach facility.

DESIGN PROGRESS

Secondary Data Center:

Project is in the bidding phase with construction anticipated in March 2012.

Water Tank Replacement:

Project is currently in review at the Division of State Architect (DSA). Bid phase is anticipated in March 2012.

CONSTRUCTION PROGRESS

Facilities Office Building:

Construction has begun. The building pad and underground utilities are in progress. Construction is on schedule and it is anticipated to end in May 2015.

COMPLETED PROJECTS:

- ✓ Bus Service Loop
- ✓ Child Development Center
- ✓ Mahogany (Madrone) Building
- ✓ Pinyon Relocation
- ✓ Public Safety Center
- ✓ Secondary Access Road
- ✓ Science & Natural Resources
- ✓ Site Power Infrastructure

CC FACILITIES MODULAR OFFICE BUILDING



Modular unit under factory construction



Site work preparation for modular unit