



December 2013

Measure E Bond Program Projects**PROGRAM PROGRESS**

Calaveras Educational Site: This project is in the programming phase.

Oakdale Educational Site: The College and the District continue to review possible sites in the Oakdale area for the development of a future outreach facility there.

DESIGN PROGRESS

Manzanita Building Modernization: This project is in the Division of State Architect (DSA) for review and approval. Removal of hazardous materials in Manzanita is out for bid and will be completed in February 2014 in time for March 2014 general construction to start.

CONSTRUCTION PROGRESS

Secondary Data Center: This project continues under construction. Completion is anticipated for December 2013.

Water Tank Replacement: Tank fabrication is complete and installation will be completed in spring of 2014.

Manzanita Secondary Effects: Tamarack Alterations project is in construction and will be completed in January 2014.

Sequoia Building Modernization: This project continues in the construction phase. Anticipated completion date December of 2013.

Swing Space Project: Sequoia, Toyon, and Pinyon buildings are being set up with temporary walls, power, data, and furniture in anticipation of the start of the Manzanita renovation.

COMPLETED PROJECTS:

- ✓ Bus Service Loop
- ✓ Child Development Center
- ✓ Gas Line Replacement
- ✓ Logistics Center (Facilities Office Building)
- ✓ Mahogany (Madrone) Building
- ✓ Nursing Cohort/Redbud Building
- ✓ Pinyon Relocation
- ✓ Public Safety Center
- ✓ Roadways Phase I
- ✓ Science & Natural Resources
- ✓ Secondary Access Road
- ✓ Site Power Infrastructure

SECONDARY DATA CENTER PROJECT