

August 2008

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Calaveras Educational Site: The Yosemite Community College District Board of Trustees initiated negotiations for land purchase located in Angel's Camp.

Oakdale Educational Site: The College continues to review possible sites for a future location.

DESIGN PROGRESS

Science & Natural Resources Building: The Design Development drawings have been completed. Cost Estimates and Value Engineering work is in progress. Completion of this phase is anticipated for September of 2008.

Child Development Center: DSA review is nearing completion. The project is anticipated to bid mid-August and construction is expected to start late September 2008.

CONSTRUCTION PROGRESS

Re-Roofing Project for Madrone and Buckeye Buildings: Construction is underway and completion is anticipated by mid-August 2008.

Public Safety Center: Construction is underway and the project is anticipated to conclude May of 2009.

Madrone Building: Construction initiated late July and is anticipated to be completed July of 2009. A Ground Breaking Ceremony is scheduled for August 12, 2008.



**Public Safety Center Project - Construction continues.
Concrete foundation pour mid-July.**



**Buckeye and Madrone Roofing Projects are underway
and will be complete by August of 2008.**



If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.