

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Campus-wide CEQA (CA Environmental Quality Act) Initial Study (IS) is complete and in the process of being finalized.

DESIGN PROGRESS

Public Safety Center: Final approval process with DSA will be complete in December with bidding in late January 2008. Construction is anticipated to start at the end of February 2008.

Madrone Building: DSA approval process is scheduled to be complete soon. Bidding is scheduled for February 2008 and construction anticipated to start in April 2008.

Science Natural Resources: The project is currently in the schematic design phase and is undergoing redesign of the exterior of the building to better fit within the intent of the campus master plan. Though behind the anticipated schedule, the design team expects to recover much of the lost time.


Child Development: Preliminary draft of the construction documents was submitted to DSA in November 2007. The final draft will be submitted this December. DSA final approval is scheduled to be complete by April 2008. Project Team anticipates bidding to begin in June 2008.

Scheduled Maintenance - Buckeye Sewer Pump

Replacement: Project bid opening is scheduled for December 4, 2007. Construction is anticipated to begin during the college's winter break. No disruption to the use of the facility is anticipated during regular school hours.

CONSTRUCTION PROGRESS

No construction is currently in process.



Interim Housing for the Fire Department will be located near the Symons Field for the duration of the construction phase.

Public Safety Center



Rendering of the new Public Safety Center

If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.