



# Measure E Bond Program Phase I Projects

#### PROGRAM PROGRESS

#### Calaveras Educational Site:

Land is being evaluated in Angel's Camp for a future building site. Property purchase negotiation is underway with the Calaveras Office of Education.

### **Oakdale Educational Site:**

The College and District continue to review possible sites in the Oakdale area for development of the future outreach facility.

## DESIGN PROGRESS

# Bike Lanes, Pedestrian Pathways, and Roadways:

Potential projects have been identified and prioritized. Conceptual scopes of work with budgets and schedules are being prepared.

# Science & Natural Resources Building:

The construction documents were approved by DSA in May. The construction bidding process is being coordinated to start in early June through July 2009. Construction should follow closely in August.

## **CONSTRUCTION PROGRESS**

# **Child Development Center:**

Construction is underway. Building foundation has been excavated for Buildings B, C, & E. Rebar for Buildings B & E are complete and concrete has been placed. Rebar for Building C is in progress. Site utilities are 90% complete.

# **Madrone Building:**

Project is anticipated to finish construction this month. Installation for interior finishes is in progress. Electrical work is in progress. Exterior final grading and finishes in progress.

#### **Public Safety Center:**

Project is complete and is currently in use.

#### **Site Power Infrastructure:**

Project is complete and is currently in use.



If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.