



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 5

JULY 31, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 7/27/09:

- A. Finished excavating and started forming building's foundations.
- B. Continued installing underground electrical conduit.
- C. Finished installing irrigation system.
- D. Finished grading parking lot.
- E. Poured CMU wall footing south of building 7.
- F. Started grading and forming sidewalks and curbs.



Forming Sidewalks

2. Work anticipated for week of 8/03/09:

- A. Pour 5 of the 7 building's foundations.
- B. Finish installing underground electrical conduit.
- C. Pour sidewalks and curbs adjacent to parking lot.
- D. Pour light pole footings.
- E. Install additional gas laterals along Eagle Drive.



Forming Building 4 Foundation

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Drive closed.
Noise: From heavy equipment operation.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Dust from excavating.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

