



# Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 6

**AUGUST 7, 2009**

## MJC STUDENT HOUSING SITE IMPROVEMENTS

### 1. Work performed during week of 8/3/09:

- A. Poured all building foundations.
- B. Poured sidewalk and curb adjacent to parking lot.
- C. Started removing forms from foundations.
- D. Continued installing underground electrical conduit.
- E. Started forming exterior light pole footings.



**Pouring Building #7 Foundation**

### 2. Work anticipated for week of 8/10/09:

- A. Deliver AB for parking lot area paving.
- B. Finish installing underground electrical conduit.
- C. Start installing additional underground electrical conduit along Eagle Drive.
- D. Pour light pole footings.
- E. Install additional gas laterals along Eagle Drive.



**Pouring Building #3 Foundation**

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Eagle Drive closed.
<b>Noise:</b>	From heavy equipment operation.
<b>Parking:</b>	No impact.
<b>Water off:</b>	No.
<b>Odors:</b>	No.
<b>Dust:</b>	Dust from excavating.
<b>Power outages:</b>	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

