



# Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 7

**AUGUST 14, 2009**

## MJC STUDENT HOUSING SITE IMPROVEMENTS

### 1. Work performed during week of 8/10/09:

- A. Removed formwork from buildings foundations.
- B. Delivered and laid base rock.
- C. Delivered and installed electrical pull boxes.
- D. Continued installing underground electrical conduit.
- E. Poured exterior light pole bases.

### 2. Work anticipated for week of 8/17/09:

- A. Deliver additional base rock.
- B. Finish installing underground electrical conduit and pull boxes.
- C. Remove formwork from light pole bases.
- D. Install additional gas laterals along Eagle Drive.
- E. Deliver and set housing units.



**Building #3 Foundation**



**Spreading Base Rock at Fire Truck  
Access Road**

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



**Access:** Eagle Drive closed.  
**Noise:** From heavy equipment operation.  
**Parking:** No impact.  
**Water off:** No.  
**Odors:** No.  
**Dust:** Dust from excavating.  
**Power outages:** No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

