

Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS

CONSTRUCTION UPDATE

Issue No. 14

OCTOBER 30, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

- 1. Work performed during week of 10/26/09:
 - A. Installed plant material & laid sod.
 - **B.** Paved parking lot and Eagle Drive.
 - C. Grouted CMU seat walls.
 - **D.** Installed caps at CMU seat walls.
 - **E.** Installed light poles at new parking lot.
 - **F.** Finished installing irrigation lines and boxes.

- 2. Work anticipated for week of 11/2/09:
 - A. Begin building canopies.
 - **B.** Install caps at canopy columns.
 - C. Install light bollards.
 - **D.** Install wheel stops and stripe new parking lot stalls.



Laying Sod



Prepping Parking Lot Area to Receive Asphalt

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Drive closed.

Noise: From heavy equipment operation.

Parking: No impact.

Water off: No. Odors: No.

Dust: Dust from site work activities.

Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

