



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 13

OCTOBER 9, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 10/5/09:

- A. Continued Installing additional power & data conduit along Eagle Drive.
- B. Continued building CMU seat walls and furring canopy columns.
- C. Continued installing irrigation lines and boxes.
- D. Grouted columns bases.
- E. Finished installing sheet flooring.
- F. Started pulling electrical wire.



Installing Irrigation Boxes

2. Work anticipated for week of 10/12/09:

- A. Start installing carpet.
- B. Finish Installing additional power & data conduit along Eagle Drive.
- C. Finish furring canopy columns.
- D. Grout CMU seat walls and CMU at canopy columns.
- E. Finish pulling electrical wire.
- F. Continue installing irrigation piping and boxes.



Grouting Column Bases

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Drive closed.
Noise: From heavy equipment operation.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Dust from site work activities.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

