



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE Issue No. 15

NOVEMBER 13, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 11/9/09:

- A. Held a ribbon cutting ceremony.
- B. Started constructing canopies.
- C. Finished cleaning units.
- D. Installed light bollards.
- E. Installed wheel stops.

2. Work anticipated for week of 11/16/09:

- A. Finish constructing canopies.
- B. Clean up the job site.
- C. Punch-out project.
- D. Start correcting puchlist items.



At the Ribbon Cutting Ceremony



Cutting the Ribbon

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	No impact.
Noise:	Slight noise from remaining activities.
Parking:	No impact.
Water off:	No.
Odors:	No.
Dust:	Dust from wood cutting activities.
Power outages:	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

