



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE Issue No. 16

NOVEMBER 25, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

**1. Work performed during week of
11/23/09:**

- A. Finished building trellises.
- B. Started installing VMS system.
- C. Completed the punchlist walk.
- D. Started working on punchlist items.

**2. Work anticipated for week of
11/30/09:**

- A. Touch up trellises.
- B. Finish correcting punchlist items.
- C. Continue installing VMS system.
- D. Start delivering furniture.



Units #6, #5 & #4



Painting Wood for Trellises

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	No impact.
Noise:	Slight noise from remaining activities.
Parking:	No impact.
Water off:	No.
Odors:	No.
Dust:	No.
Power outages:	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

