



Measure E Bond Program MJC STUDENT HOUSING SITE IMPROVEMENTS CONSTRUCTION UPDATE

Issue No. 3

JULY 10, 2009

MJC STUDENT HOUSING SITE IMPROVEMENTS

1. Work performed during week of 7/6/09:

- A. Started installing potable water system.
- B. Finished installing sanitary sewer system.
- C. Finished installing storm drain system.
- D. Continued installing gas main along Eagle Drive.

2. Work anticipated for week of 7/13/09:

- A. Finish installing potable water system.
- B. Start installing underground electrical system.
- C. Finish Installing gas main along Eagle Drive and start installing gas at each building.



Excavating Water Trench



8" Water Valves

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Eagle Rd closed.
Noise: From heavy equipment operation.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Dust from excavating.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

