



# Measure E Bond Program MJC AGRICULTURAL MULTIPURPOSE PAVILION CONSTRUCTION UPDATE

Issue No. 4

**NOVEMBER 6, 2009**

## MJC AGRICULTURAL MULTIPURPOSE PAVILION

### 1. Work performed during week of 11/2/09:

- A. Layout and dig spread footings.
- B. Pour lean mix concrete.
- C. Install rebar at footings.
- D. Install under slab sanitary sewer.
- E. Install site utilities (sanitary sewer & storm drain).



### 2. Work anticipated for week of 11/9/09:

- A. Continue to excavate spread footings.
- B. Continue to pour lean mix.
- C. Continue to install rebar at spread footings.



**Left: Pouring lean mix at spread footing.**

**Right: Rebar at spread footing.**

### ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



**Access:** No.  
**Noise:** Heavy equipment operation.  
**Parking:** No impact.  
**Water off:** No.  
**Odors:** No.  
**Dust:** Dust from trenching activities.  
**Power outages:** No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

