

# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of October 25, 2010

### AGRICULTURE MULTIPURPOSE PAVILION

**Work this week:** South wing metal framing/rough plumbing, electrical & fireproofing, north wing masonry & metal framing, site work: site lighting, grading at south elevation.

**Access:** Caution at Student Center Dr.

and G St.

**Noise:** Low to Moderate

**Parking:** No impact

Utilities: No
Odors: No
Dust: Minimal



#### AGRICULTURE ANIMAL FACILITIES

**Work this week:** Exterior site work: installation of fencing.

Access: No Noise: No

Parking: No impact

Utilities: No
Odors: No
Dust: Minimal



#### **ALLIED HEALTH BUILDING**

**Work this week:** Framing perimeter walls and elevator penthouse, install fire sprinkler system, roughin MEP systems.

Access: Caution advised at Southeast

site entrance

**Noise:** Moderate, heavy equipment

Parking: No impact

Utilities: No Odors: No Dust: Minimal





## Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

continued (page 2 of 3)

#### **MECHANICAL PLANT**

**Work this week:** Roughing-in MEP systems and install cooling towers.

**Access:** Prohibited at E St., Caution


advised around MICL bldg.

**Noise:** Moderate

**Parking:** Prohibited at "Trailer Row"

Utilities: No Odors: No

**Dust:** Moderate



#### INFRASTRUCTURE INCREMENT I

**Work this week:** Start installing power and telecom. utilities between Central Plant and Allied Health.

**Access:** Caution at Student Center Dr.

and 5th St.

Noise: Moderate Parking: No impact

Utilities: No Odors: No

**Dust:** Moderate



#### **SCIENCE COMMUNITY CENTER**

**Work this week:** Install under slab utilities. Install hydronic vault.

Access: No anticipated impact
Noise: Moderate –Earth moving

equipment on site

**Parking:** No impact

Utilities: No anticipated impact Odors: No anticipated impact

**Dust:** Minimal





# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

CONSTRUCTION UPDATE
Continued (page 3 of 3)

#### **NEW STUDENT SERVICES**

**Work this week:** Continuing installation of rebar for grade beams. Start to trench and install electrical conduit for building main power.

**Access:** No impact

Noise: Heavy equipment, welding &

grinding

Parking: No impact Utilities: None Odors: None Dust: Minimal



#### **FOUNDERS HALL**

**Work this week:** Start framing walls and pouring concrete for elevator pit.

Access: No

Noise: Moderate: concrete trucks

**Parking:** No additional impacts

Utilities: None
Odors: None
Dust: Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

